

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Warangal PR Region – Mahbubabad district - NABARD XXI – Gudur (M) - C/o High Level Bridge on Road from Damervancha to Apparajpally – Est cost Rs.102.00/320.24 lakhs – Extension of Agreement time up to 30.06.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 180

Dated: 12-05-2020.

Read:-

From the CE, PR, NABARD(FAC), Hyderabad, Lr.No.AEE/DEE/NAB XXI/
Damervancha/EOAT-2/Wgl/2020, Dt:12.02.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord 2nd Extension of Agreement Time upto 30.06.2020 (516) days in respect of the work "High Level Bridge on Road from Damervancha to Apparajpally in Gudur Mandal Mahabubabad District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rainfall.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER